

KAMARAJAR PORT LIMITED
OPERATIONS DEPARTMENT- PROJECTS DIVISION

ONGOING PROJECTS

Sr No.	Work Classification	Name of work	Tendered cost in INR lakhs	Name of Agency	Date of commencement	Date of completion	Physical progress of work in percentage as on 31.08.2018	Remarks
1	Civil works	Construction of Concrete road & Gate complex	2744	M/s. RK & Sons	13.02.2017	16.11.2018	97.00%	Work in progress.
2	Civil works	Construction of Container Prestacking Yard and other Ancillary Facilities	2428.7	M/s. RPP Infra Projects Ltd	16.03.2017	15.09.2018	93.00%	Work in progress. PMC recommendation is awaited for EOT
3	Civil works	Construction of Regular Platform at Holding Yard – II alongside including office building	3232.861	M/s P& C Projects (P) Ltd.	21.06.2018	20.09.2019	0.00%	Work is temporarily put on hold
4	Civil works	Construction of Civil Ancillary facilities for Container scanner system	472.44	M/s GK Enterprises	30.06.2018	31.03.2019	0.70%	Work in progress
5	Deposit Work	Development of Rail connectivity to Container and Multi Cargo Terminal at Kamarajar Port	Nil	M/s. RITES LIMITED	24.11.2015	31.12.2018	85.00%	Work in progress
6	Maintenance works	Annual Maintenance contract for the Track works of KPL Railway siding (Holding yard - I & II)	94.76	M/s K S Baburaj	20.03.2017	19.03.2019	75.00%	Work in progress
7	BOT	Modification of Existing Iron Ore terminal on "as is where is" to also handle common user Coal at KPL on DBFOT basis.	58168	M/s Sical Iron Ore Terminal Limited	19.08.2017	18.08.2018	0.00%	1. KPL Planning division has sought board approval for revising the zero date from 19.02.2017 to 11.05.2018. 2. Design & Drawings for the modification work are yet to be submitted by M/s SIOTL for IE's approval.
8	Consultancy works	Independent Engineer for Development of Multi Cargo Terminal	190.5	M/s. TATA Consulting Engineers Limited, Mumbai	05.03.2015	28.02.2018	-	Work completed
9	Consultancy works	Appointment of Independent Engineer(IE) for Development of Container Terminal at Kamarajar Port	406.607	M/s. Engineers India Ltd.	24.10.2014	30.09.2018	-	Work in completed. Actual project cost to be finalised
10	Consultancy works	PMC for Construction of Coal berth No. 3 & 4 at Kamarajar Port	895.62	M/s HOWE - Engineering Projects (India) Pvt Ltd.	06.05.2015	30.09.2018	-	Work in progress
11	Consultancy works	PMC for Construction of Construction of Concrete road & Gate complex and Construction of Container Prestacking Yard and other Ancillary Facilities	362	M/s. Chennai Port Trust (nomination basis)	06.02.2017	05.11.2018	-	Work in progress
12	Consultancy works	Appointment of Independent Engineer for "Modification of Existing Iron Ore terminal on "as is where is" to also handle common user Coal at KPL on DBFOT basis"	61.6	M/s. TATA Consulting Engineers Limited, Mumbai	26.12.2016	25.05.2018	-	Design & Drawings for the modification work are yet to be submitted by M/s SIOTL for IE's approval.